



Contractor Project Update Form

Please use this form to provide project status updates

Date
1/14/2025

Company Name
Matt Tuminski

Project
Old Field Elevated Water Storage Tank (# 31183-017)

Current Status
On schedule

Project Activities Last Two Weeks
Off during the holidays. Steel crew mobilized back to site and continued erection of the tank.

Project Activities Next Two Weeks
Continue to work on erection of tank. Expected finish steel on ground level by 1/30.

Upcoming Work Locations

Location 1		
Work Start Location (address)	Period Start	Station Number (Start)
Old Field Road Tank Project, Leesville, South Carolina 29070	1/13/2025	
Work End Location (address)	Period End	Station Number (End)
South Carolina	1/30/2025	

Status Update
Caldwell was recently off for the holidays and will continue to erect the water storage tank. The expected finish date for this steel erection scope of work on ground is 1/30/25.

Upload Pictures
Approved as Submitted (1/21/2025 1:16 PM)