



Contractor Project Update Form

Please use this form to provide project status updates

Date

3/24/2025

Company Name

Caldwell Tanks

Submitted By

Matt Tuminski

Project

Old Field Elevated Water Storage Tank (# 31183-017)

Current Status

On schedule

Project Activities Last Two Weeks

Caldwell tanks has completed erecting the outside of the water tank and completed all of the necessary welding.

Project Activities Next Two Weeks

The painting crew will return to touch up exterior and paint the rest of the tank in the air. They plan on being there until the 3rd week in April.

Upcoming Work Locations

Location 1

Work Start Location (address) Old Field Rd, Leesville, South Carolina 29070	Period Start 3/24/2025	Station Number (Start)
Work End Location (address) South Carolina	Period End 4/7/2025	Station Number (End)

Status Update

The erection portion of the tank is complete. The painting crew will return and complete the coating system in the air. The crew will be onsite for the next month.

Upload Pictures

9375 1.jpg

9375 2.jpg

Approved as Submitted (3/24/2025 2:14 PM)