



Contractor Project Update Form

Please use this form to provide project status updates

Date
1/29/2025

Company Name
Tyler Boling

Project
Transmission Main to Batesburg-Leesville and Calks Ferry Road Booster Pump Station (# 31183-018)

Current Status
On schedule

Project Activities Last Two Weeks
Over the past few weeks, DS Utilities has installed over 2,800LF of 24" DIP water main.

Project Activities Next Two Weeks
Over the next few weeks, DS Utilities will continue to install 24" DIP along Hwy 1. DS Utilities is working in a west direction, headed towards the town of Batesburg-Leesville.

Upcoming Work Locations

Location 1

Work Start Location (address) 4810 Augusta Hwy, Leesville, South Carolina 29070	Period Start 1/29/2025	Station Number (Start) 113+50
Work End Location (address) 4902 Augusta Hwy, Leesville, South Carolina 29070	Period End 2/12/2025	Station Number (End) 103+00

Location 2

Work Start Location (address) 3724 Augusta Hwy, Gilbert, South Carolina 29054	Period Start 1/29/2025	Station Number (Start) 276+00
Work End Location (address) 3830 Augusta Hwy, Gilbert, South Carolina 29054	Period End 2/12/2025	Station Number (End) 266+00

Status Update
DS Utilities has installed over 2,800LF of 24" DIP water main over the past few weeks. DS Utilities has two crews working alongside Hwy 1 headed towards the town of Batesburg-Leesville. With both crews working,

there will be an estimated 2,000LF of pipe installed over the next few weeks.

Upload Pictures

Approved as Submitted (1/29/2025 8:34 PM)