



Contractor Project Update Form

Please use this form to provide project status updates

Date

10/7/2024

Company Name

Tyler Boling

Project

Transmission Main to Batesburg-Leesville and Calks Ferry Road Booster Pump Station (# 31183-018)

Current Status

On schedule

Project Activities Last Two Weeks

DS Utilities has installed approximately 1000 LF of 24" water line along Hwy 1 over the past two weeks.

Project Activities Next Two Weeks

DS Utilities will continue to install the 24" water line along Hwy 1 headed in a West direction towards the town of Batesburg-Leesville.

Upcoming Work Locations

Location 1**Work Start Location (address)**

3162 Augusta Hwy, South Carolina

Period Start

10/7/2024

Station Number (Start)

369+00

Work End Location (address)

3232 Augusta Hwy, South Carolina

Period End

10/21/2024

Station Number (End)

360+00

Status Update

DS Utilities has installed approximately 1000 LF of 24" water line along Hwy 1 over the past two weeks. DS Utilities will continue to work along Hwy 1 headed in a west direction towards the town of Batesburg-Leesville.

Upload Pictures

Approved as Submitted (10/7/2024 8:09 PM)