



Contractor Project Update Form

Please use this form to provide project status updates

Date

12/10/2024

Company Name

Tyler Boling

Project

Transmission Main to Batesburg-Leesville and Calks Ferry Road Booster Pump Station (# 31183-018)

Current Status

On schedule

Project Activities Last Two Weeks

Over the past few weeks, DS Utilities has installed over 2000 LF of 24" water main.

Project Activities Next Two Weeks

There are now two crews installing the 24" water main along Hwy 1. One crew working on the Batesburg-Leesville side headed towards Lexington, and the other crew working on the Lexington side headed towards Batesburg-Leesville. Each crew is expected to install around 1000LF of pipe.

Upcoming Work Locations

Location 1

Work Start Location (address)

110 Old Field Rd, Leesville, South Carolina 29070

Period Start

12/10/2024

Station Number (Start)

3+00

Work End Location (address)

5500 Augusta Hwy, Leesville, South Carolina 29070

Period End

12/23/2024

Station Number (End)

13+00

Location 2

Work Start Location (address)

3474 Augusta Hwy, Gilbert, South Carolina 29054

Period Start

12/10/2024

Station Number (Start)

304+00

Work End Location (address)

3605 Augusta Hwy, Gilbert, South Carolina 29054

Period End

12/23/2024

Station Number (End)

294+00

Status Update

Over the past few weeks, DS Utilities has installed over 2000 LF of 24" water main. There are now two

crews installing the 24" water main along Hwy 1. One crew working on the Batesburg-Leesville side headed towards Lexington, and the other crew working on the Lexington side headed towards Batesburg-Leesville. Between both crews, there will be 2000LF of pipe installed over the next 2 weeks.

Upload Pictures

Approved as Submitted (12/11/2024 1:22 PM)