



# Contractor Project Update Form

Please use this form to provide project status updates

**Date**

3/5/2025

**Company Name**

DS Utilities, Inc.

**Submitted By**

Tyler Boling

**Project**

Transmission Main to Batesburg-Leesville and Calks Ferry Road Booster Pump Station (# 31183-018)

**Current Status**

On schedule

**Project Activities Last Two Weeks**

Over the past few weeks, DS Utilities has installed over 5,000LF of 24" DIP watermain along Hwy 1.

**Project Activities Next Two Weeks**

DS Utilities will continue to work along Hwy1. DS Utilities has two crews working on this project, one headed in east direction and the other headed in a west direction.

## Upcoming Work Locations

### Location 1

**Work Start Location (address)**

3984 Augusta Hwy, Gilbert, South Carolina 29054

**Period Start**

3/21/2025

**Station Number (Start)**

236+00

**Work End Location (address)**

3347 Augusta Hwy, Gilbert, South Carolina 29054

**Period End**

6/4/2025

**Station Number (End)**

226+00

### Location 2

**Work Start Location (address)**

5320 Augusta Hwy, Leesville, South Carolina 29070

**Period Start**

3/21/2025

**Station Number (Start)**

42+00

**Work End Location (address)**

5316 Augusta Hwy, Leesville, South Carolina 29070

**Period End**

4/4/2025

**Station Number (End)**

46+00

**Status Update**

Along Highway 1, DS Utilities has constructed more than 5,000LF of 24" DIP watermain in recent weeks. Along Hwy1, DS Utilities will keep up its operations. Two crews from DS Utilities are working on this project; one is traveling east, and the other is traveling west.

**Upload Pictures**

**Approved as Submitted (3/24/2025 2:00 PM)**