



Contractor Project Update Form

Please use this form to provide project status updates

Date
10/14/2024

Company Name
Matt Tuminski

Project
Old Field Elevated Water Storage Tank (# 31183-017)

Current Status
On schedule

Project Activities Last Two Weeks
Our crew was off for a week during the hurricane and once back on site continued to pour daily on concrete shaft.

Project Activities Next Two Weeks
Our crew will have the final pour on the shaft on 10/14/24 and start the forms of the dome on 10/18/24. We will pour the dome on 10/23/24 and conclude this portion of the project by 10/29/24

Upcoming Work Locations

Location 1		
Work Start Location (address) Old Field Road Tank Project, Leesville, South Carolina 29070	Period Start 10/14/2024	Station Number (Start)
Work End Location (address) South Carolina	Period End 10/28/2024	Station Number (End)

Status Update
Caldwell Tanks will have the final pour on the concrete shaft on 10/14/24. We will take the existing shaft forms down and start the forms for the dome on 10/18/24. We will pour the dome on 10/23/24 and conclude this portion of the project by 10/29/24.

Upload Pictures
Lexington Tank Pic.jpg

Approved as Submitted (10/16/2024 1:29 PM)