



# Contractor Project Update Form

Please use this form to provide project status updates

**Date**  
11/25/2024

**Company Name**  
Matt Tuminski

**Project**  
Old Field Elevated Water Storage Tank (# 31183-017)

**Current Status**  
On schedule

**Project Activities Last Two Weeks**  
No activity

**Project Activities Next Two Weeks**  
No activity this week. Crew will start arriving middle of next week for erection of tank on December 4th.

## Upcoming Work Locations

Location 1		
Work Start Location (address)	Period Start	Station Number (Start)
Old Field Road Tank Project, Leesville, South Carolina 29070	11/25/2024	
Work End Location (address)	Period End	Station Number (End)
South Carolina	12/7/2024	

**Status Update**  
No activity until 12/4/2024 when the Crew arrives and starts the erection of the tank.

**Upload Pictures**

**Approved as Submitted (11/26/2024 1:16 PM)**