



Contractor Project Update Form

Please use this form to provide project status updates

Date

11/4/2024

Company Name

Matt Tuminski

Project

Old Field Elevated Water Storage Tank (# 31183-017)

Current Status

On schedule

Project Activities Last Two Weeks

The last ring of the concrete shaft was poured and the crew formed and poured the dome. They removed all of the forms and demobilized from site.

Project Activities Next Two Weeks

Nothing in the next two weeks.

Upcoming Work Locations

Location 1

Work Start Location (address) Old Field Road Tank Project, Leesville, South Carolina 29070	Period Start 11/4/2024	Station Number (Start)
Work End Location (address) South Carolina	Period End 11/18/2024	Station Number (End)

Status Update

The last ring of the concrete shaft was poured and the crew formed and poured the dome. They removed all of the forms and demobilized from site. Steel construction crew will not be on site until early December.

Upload Pictures

Approved as Submitted (11/5/2024 8:02 PM)