



Contractor Project Update Form

Please use this form to provide project status updates

Date

12/10/2024

Company Name

Matt Tuminski

Project

Old Field Elevated Water Storage Tank (# 31183-017)

Current Status

On schedule

Project Activities Last Two Weeks

Steel construction crew mobilized on site.

Project Activities Next Two Weeks

Steel construction crew has begun fabrication and starting to weld bottom of tank. To date, 4 loads of steel have arrived, and more will be coming as we progress. Crew will continue to erect tank until December 17th and will be off until after 1st of the year for holidays.

Upcoming Work Locations

Location 1

Work Start Location (address) Old Field Road Tank Project Site, Leesville, South Carolina 29070	Period Start 12/9/2024	Station Number (Start)
Work End Location (address) Old Field Road Tank Project Site, Leesville, South Carolina 29070	Period End 12/18/2024	Station Number (End)

Status Update

Steel construction crew has begun welding and receiving steel onsite. Crew will continue to erect the water tank until Tuesday, December 17th. The crew will take off for holiday season and return after the 1st of the year.

Upload Pictures

9375 Lexington Tank.jpg

Approved as Submitted (12/11/2024 1:38 PM)