



# Contractor Project Update Form (B-L)

Please use this form to provide project status updates

**Date**

2/6/2026

**Company Name**

Caldwell Tanks

**Submitted By**

Matt Tuminski

**Project**

Old Field Elevated Water Storage Tank (# 31183-017)

**Current Status**

On schedule

**Project Activities Last Two Weeks**

Water tank is online and running for the town of Batesburg Leesville. All electrical and structural work have been completed on this project.

**Project Activities Next Two Weeks**

The only items that are left to be completed on this project are the landscaping around the fencing, and the man door of the tank to be painted, and potential other small punch list items. These have been delayed due to the abnormal temperatures.

## Upcoming Work Locations

### Location 1

<b>Work Start Location (address)</b> Old Field Rd, Leesville, South Carolina 29070	<b>Period Start</b> 12/1/2025	<b>Station Number (Start)</b>
<b>Work End Location (address)</b> South Carolina	<b>Period End</b> 2/20/2026	<b>Station Number (End)</b>

**Status Update**

Water tank is online and running for the town of Batesburg Leesville. All electrical and structural work have been completed on this project. The only items that are left to be completed on this project are the landscaping around the fencing, and the man door of the tank to be painted, and potential other small punch list items. That will happen in the next 2-3 weeks with the cooperation of the weather.

**Upload Pictures**

**Approved as Submitted (2/10/2026 1:24 PM)**