



Contractor Project Update Form

Please use this form to provide project status updates

Date

5/13/2025

Company Name

Caldwell Tanks

Submitted By

Matt Tuminski

Project

Old Field Elevated Water Storage Tank (# 31183-017)

**Current Status**

On schedule

Project Activities Last Two Weeks

Caldwell Tanks has been working on the exterior piping from Oldfield Road to the tank and electrical work inside the tank shaft.

Project Activities Next Two Weeks

Caldwell Tanks will be completing the interior piping, running the conduit for all electrical work and pouring the floor slab inside of the tank. Electrical will conclude their portion of the work and will be installing the overhead door.

Upcoming Work Locations

Location 1**Work Start Location (address)**

Old Field Road, Leesville, South Carolina 29070

Period Start

5/13/2025

Station Number (Start)**Work End Location (address)**

Old Field Road, Leesville, South Carolina 29070

Period End

5/27/2025

Station Number (End)**Status Update**

Caldwell Tanks will be completing the interior piping, running the conduit for all electrical work and pouring the floor slab inside of the tank. Electrical will conclude their portion of the work and will be installing the overhead door.

Upload Pictures

9375 5-525.jpg

9375 525 4.jpg

9375 5252.jpg

9375 5253.jpg

Approved as Submitted (5/13/2025 9:14 PM)