



Contractor Project Update Form

Please use this form to provide project status updates

Date
9/26/2024

Company Name
Matt Tuminski

Project
Old Field Elevated Water Storage Tank (# 31183-017)

Current Status
On schedule

Project Activities Last Two Weeks
The shaft crew is currently working on forms, rebar and pouring concrete daily with the exception of rain. After each pour the crew takes the bottom form and places them on top of other forms.

Project Activities Next Two Weeks
Our crew is off until Wednesday, October 2nd. They will return and set forms, rebar, and get one pour before end of week.

Upcoming Work Locations

Location 1		
Work Start Location (address) Old Field Road Tank Project, Leesville, South Carolina 29070	Period Start 9/23/2024	Station Number (Start)
Work End Location (address) Same, South Carolina	Period End 10/4/2024	Station Number (End)

Status Update
Caldwell Tanks in currently erecting the concrete shaft of the 1 Million Gallon CET Tank. We are setting forms, rebar and pouring daily depending on the weather. We will be providing pictures with the next update due to the current conditions.

Upload Pictures
Approved w/ Modification (9/26/2024 2:07 PM)

Review Notes

Minor edits completed.