



Contractor Project Update Form

Please use this form to provide project status updates

Date

10/31/2024

Company Name

Tyler Boling

Project

Transmission Main to Batesburg-Leesville and Calks Ferry Road Booster Pump Station (# 31183-018)



Current Status

On schedule

Project Activities Last Two Weeks

DS Utilities has laid over 1000 LF of 24" Pipe and bored under Spool Wheel Rd.

Project Activities Next Two Weeks

DS Utilities will continue to work along the north side of Hwy 1 working in a western direction and bore under St Pauls Church Rd.

Upcoming Work Locations

Location 1

Work Start Location (address)

3352 Augusta Hwy, Gilbert, South Carolina 29054

Period Start

10/31/2024

Station Number (Start)

330+50

Work End Location (address)

3424 Augusta Hwy, Gilbert, South Carolina 29054

Period End

11/14/2025

Station Number (End)

320+50

Status Update

DS Utilities has installed over 1000 LF of 24" Pipe along the north side of Hwy 1 over the past two weeks. We are working in a western direction headed towards the town of Batesburg-Leesville. Boring will also be taking place under St Paul's Church Rd over the next few weeks. The project is running smoothly and on schedule.

Upload Pictures

Approved as Submitted (11/1/2024 1:21 PM)