



## Contractor Project Update Form

Please use this form to provide project status updates

**Date**

4/30/2025

**Company Name**

DS Utilities, Inc.

**Submitted By**

Tyler Boling

**Project**

Transmission Main to Batesburg-Leesville and Calks Ferry Road Booster Pump Station (# 31183-018)

**Current Status**

On schedule

**Project Activities Last Two Weeks**

Over the past few weeks, DS Utilities has installed over 2800' of 24" DIP Water Main.

**Project Activities Next Two Weeks**

Over the next few weeks, DS Utilities will be working down Veterans Ct and through an easement approximately 420 feet off of Hwy 1. DS Utilities will resume working along Hwy 1 at the Priceville Rd intersection.

## Upcoming Work Locations

**Location 1****Work Start Location (address)**

114 Veterans Ct, Gilbert, South Carolina 29054

**Period Start**

4/30/2025

**Station Number (Start)**

206+00

**Work End Location (address)**

4360 Augusta Hwy, Gilbert, South Carolina 29054

**Period End**

5/14/2025

**Station Number (End)**

180+00

**Status Update**

Over the past few weeks, DS Utilities has installed over 2800' of 24" DIP Water Main. Over the next few weeks, DS Utilities will be working down Veterans Ct and through an easement approximately 420 feet off of Hwy 1. DS Utilities will resume working along Hwy 1 at the Priceville Rd intersection.

**Upload Pictures**

**Approved as Submitted (5/1/2025 6:48 PM)**